

Weekly Construction Status Report

Docket PU-17-246

October 15, 2017 through October 21, 2017

Contact	Title	Office Phone	Cell Phone
Zach Keller	Project Engineer	(701) 857-9005	(701) 389-0688
Matt Comeaux	Supervisor, Regulatory Affairs	(713) 627-6478	(832) 312-3513

Pipeline Construction

This week's activities (10/15/17 through 10/21/17):
<ul style="list-style-type: none"> <li>• Completed "tie-ins" of relocated 8-inch pipeline segments.</li> <li>• Completed hydrotesting of 10-inch mainline pipeline.</li> <li>• Completed sandblasting and coating of pipeline "tie-ins".</li> <li>• Returned completed 8-inch pipeline to service.</li> <li>• Continued with the removal of section of 8-inch pipeline that has been taken out of service. Removal is approximately 70% complete.</li> <li>• Completed top soil replacement along the new right-of-way.</li> <li>• Continued right-of-way clean up and restoration activities.</li> </ul>
Next week's activities (10/22/17 through 10/28/17):
<ul style="list-style-type: none"> <li>• Complete "tie-ins" of relocated 10-inch pipeline segments.</li> <li>• Initiate removal of section of 10-inch pipeline that has been taken out of service.</li> <li>• Complete the removal of section of 8-inch pipeline that has been taken out of service.</li> <li>• Continue right-of-way clean up and restoration activities.</li> <li>• Return completed 10-inch pipeline to service.</li> <li>• Begin demobilizing equipment and materials off-site.</li> </ul>