

Monthly Construction Status Report

Docket PU-17-246

April 23, 2018 through April 30, 2018

Contact	Title	Office Phone	Cell Phone
Chris McFarland	Project Manager	720-456-4003	832-527-8520
Matt Comeaux	Environmental Project Mgr	713-380-3247	832-622-2761

Arrow Bear Den Gas Processing Plant II - Facility Construction

This month's activities (4/23/18 through 4/30/18):

- Hours worked to date: 1230 hrs
- Number of personnel on site: 20 (average)
- General tasks underway (brief narrative):
 - Initiated earthwork on 23 April 2018. Completed cut and fill on approximately 50,000 cu yds.
 - Completed installation of erosion control devices
- Activity progress

Activity	% Complete	Status
Grading	6%	Initiated earthwork activities
Mechanical	0%	No Activity
Electrical / Controls	0%	No Activity
Commissioning	0%	No Activity

Next month's activities (5/1/18 through 5/31/18):

- Continue cut and fill activities across the site. Continue use of water trucks due to extremely dry soil conditions and provide additional equipment to assist with water to soil integration.
- Receive and install temporary office trailer, which will be secured and powered by generator(s).
- McKenzie Electric to be on-site to remove three existing power poles, which are currently located in the projects future west road.