

PROJECT PROGRESS AND STATUS REPORT

A - General information	
Project Name	Hess – RTF to TRT Pipeline Replacement
Report Prepared by	Benjie Foss
Contractor:	Minnesota Limited
Date	10/09/17
Reporting Period	10/02/17 to 10/09/17

B - Executive Summary

Overall Status				
	Controlled	Caution	Critical	Reason for Deviation (Comments)
Budget:	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Schedule:	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Scope:	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quality:	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Weekly Summary	<ul style="list-style-type: none"> ➤ The project is on schedule, budget and scope. ➤ To date there are no major issues that will impact the delivery of the project. ➤ Overall project progress is 49%; construction progress is 5% ➤ Peak crew size for the past week was 27 ➤ Chippewa Resources was onsite performing daily construction inspection ➤ Primary construction activities over the past week included: clearing ROW, hydro excavation of line crossings, stringing and welding of bore sections, and performing HDD. ➤ Activities for the upcoming week include: Continuing to clear ROW, hydro excavation of line crossings, stringing/welding/boring bore sections and stringing mainline piping
----------------	--

PROJECT PROGRESS AND STATUS REPORT

C – Scheduled Milestones / Deliverables			
Milestone / Deliverable	Expected On	Actual On	Status
Construction Start	09/27/17	09/29/17	COMPLETED
ROW Preparation	09/27/17	09/29/17	IN PROGRESS
Haul/String Pipe	10/09/17	n/a	Not Started
Trenching	10/18/17	n/a	Not Started
Lowering In	10/21/17	n/a	Not Started
Backfill	10/25/17	n/a	Not Started
Clean ROW	11/03/17	n/a	Not Started
Hydrotest	11/10/17	n/a	Not Started
Commission	11/20/17	n/a	Not Started

D - Accomplishments / Plans
Accomplishments during <i>this Reporting Period</i> :
<ul style="list-style-type: none"> • Progressed clearing top soil to 65th Street and hydro excavation of line crossings to 66th Street • Began HDD on south end of project • Stringing and welding bore pipe
Plans during the <i>next Reporting Period</i> :
<ul style="list-style-type: none"> • Complete clearing of ROW • Continue HDD's from south to north • Begin stringing mainline pipeline

<i>Name / Title</i>	<i>Company</i>	<i>Date</i>
Benjie Foss / Team Lead	Hess	10/09/17