

# PROJECT PROGRESS AND STATUS REPORT

A - General information	
Project Name	Hess – RTF to TRT Pipeline Replacement
Report Prepared by	Benjie Foss
Contractor:	Minnesota Limited
Date	10/16/17
Reporting Period	10/09/17 to 10/16/17

B - Executive Summary				
Overall Status				
	<i>Controlled</i>	<i>Caution</i>	<i>Critical</i>	<i>Reason for Deviation (Comments)</i>
<b>Budget:</b>	☑	☐	☐	
<b>Schedule:</b>	☑	☐	☒	
<b>Scope:</b>	☑	☐	☐	
<b>Quality:</b>	☑	☐	☐	

Weekly Summary	<ul style="list-style-type: none"> <li>➤ The project is on schedule, budget and scope.</li> <li>➤ To date there are no major issues that will impact the delivery of the project.</li> <li>➤ Overall project progress is 49%; construction progress is 20%</li> <li>➤ Peak crew size for the past week was 61</li> <li>➤ Chippewa Resources was onsite performing daily construction inspection</li> <li>➤ Primary construction activities over the past week included: clearing ROW, hydro excavation of line crossings, stringing and welding of bore sections, and performing HDD</li> <li>➤ Activities for the upcoming week include: stringing/welding/boring bore sections, stringing and welding mainline piping, and trenching</li> </ul>
----------------	---

## PROJECT PROGRESS AND STATUS REPORT

<b>C – Scheduled Milestones / Deliverables</b>			
<b>Milestone / Deliverable</b>	<b>Expected On</b>	<b>Actual On</b>	<b>Status</b>
Construction Start	09/27/17	09/29/17	COMPLETED
ROW Preparation	09/27/17	09/29/17	IN PROGRESS
Haul/String Pipe	10/09/17	10/09/17	IN PROGRESS
Trenching	10/18/17	10/16/17	IN PROGRESS
Lowering In	10/21/17	n/a	Not Started
Backfill	10/25/17	n/a	Not Started
Clean ROW	11/03/17	n/a	Not Started
Hydrotest	11/10/17	n/a	Not Started
Commission	11/20/17	n/a	Not Started

<b>D - Accomplishments / Plans</b>
<b>Accomplishments during <i>this Reporting Period</i> :</b>
<ul style="list-style-type: none"> <li>• Continued HDDs on south end of project</li> <li>• Continued with ROW clearing</li> <li>• Continued with clearing of line crossings</li> <li>• Began mainline welding</li> </ul>
<b>Plans during the <i>next Reporting Period</i> :</b>
<ul style="list-style-type: none"> <li>• Complete clearing of ROW</li> <li>• Continue HDD's from south to north</li> <li>• Continue to stringing and weld mainline pipeline</li> <li>• Begin trenching</li> </ul>

<b>Name / Title</b>	<b>Company</b>	<b>Date</b>
Benjie Foss / Team Lead	Hess	10/16/17