

PROJECT PROGRESS AND STATUS REPORT

A - General information	
Project Name	Hess – RTF to TRT Pipeline Replacement
PSC Case Number	PU-17-359
Report Prepared by	Benjie Foss
Contractor:	Minnesota Limited
Date	10/30/17
Reporting Period	10/23/17 to 10/30/17
Report Author	Benjie Foss, Low Pressure Gathering Team Lead

B - Executive Summary				
Overall Status				
	<i>Controlled</i>	<i>Caution</i>	<i>Critical</i>	<i>Reason for Deviation (Comments)</i>
Budget:	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Schedule:	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Scope:	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quality:	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Weekly Summary	<ul style="list-style-type: none"> ➤ The project is on schedule, budget and scope ➤ To date there are no major issues that will impact the delivery of the project ➤ Overall project progress is 61%; construction progress is 30% ➤ Crew size for the past week was 67 ➤ Chippewa Resources has been performing daily construction inspection for Hess ➤ Primary construction activities over the past week included: stringing and welding of bore sections, performing HDD, mainline welding, trenching, and backfilling ➤ Activities for the upcoming week include: completion of the HDD bores, completion of trenching, welding and lowering of mainline piping, and trench backfill
----------------	---

PROJECT PROGRESS AND STATUS REPORT

C – Scheduled Milestones / Deliverables			
Milestone / Deliverable	Expected On	Actual On	Status
Construction Start	09/27/17	09/29/17	COMPLETED
ROW Preparation	09/27/17	09/29/17	COMPLETED
Haul/String Pipe	10/09/17	10/09/17	COMPLETED
Trenching	10/18/17	10/16/17	IN PROGRESS
Lowering In	10/21/17	10/23/17	IN PROGRESS
Backfill	10/25/17	10/24/17	IN PROGRESS
Clean ROW	11/03/17		NOT STARTED
Hydrotest	11/10/17		NOT STARTED
Commission	11/20/17		NOT STARTED

D - Accomplishments / Plans
Accomplishments during <i>this Reporting Period</i> :
<ul style="list-style-type: none"> • Began trench backfill • Began lowering in of mainline pipe • Began tie-in welds of HDD and mainline pipe
Plans during the <i>next Reporting Period</i> :
<ul style="list-style-type: none"> • Complete HDD bore and trenching activities • Continue lowering in and welding mainline pipe • Continue backfilling