

# PROJECT PROGRESS AND STATUS REPORT

A - General information	
Project Name	Hess – RTF to TRT Pipeline Replacement
PSC Case Number	PU-17-359
Report Prepared by	Benjie Foss
Contractor:	Minnesota Limited
Date	11/06/17
Reporting Period	10/30/17 to 11/06/17
Report Author	Benjie Foss, Low Pressure Gathering Team Lead

B - Executive Summary				
Overall Status				
	<i>Controlled</i>	<i>Caution</i>	<i>Critical</i>	<i>Reason for Deviation (Comments)</i>
<b>Budget:</b>	☒	☐	☐	
<b>Schedule:</b>	☒	☐	☐	
<b>Scope:</b>	☒	☐	☐	
<b>Quality:</b>	☒	☐	☐	

Weekly Summary	<ul style="list-style-type: none"> <li>➤ The project is on schedule, budget and scope</li> <li>➤ To date there are no major issues that will impact the delivery of the project</li> <li>➤ Overall project progress is 80%; construction progress is 85%</li> <li>➤ Crew size for the past week was 75 at the beginning of the week, but was reduced to 40 by 11/05</li> <li>➤ Chippewa Resources has been performing daily construction inspection for Hess</li> <li>➤ Primary construction activities over the past week included: stringing and welding of bore sections, performing HDD, mainline welding, trenching, and backfilling</li> <li>➤ Activities for the upcoming week include: welding and lowering of mainline piping, trench backfill, and installing launchers/receivers</li> </ul>
----------------	--

## PROJECT PROGRESS AND STATUS REPORT

<b>C – Scheduled Milestones / Deliverables</b>			
<b>Milestone / Deliverable</b>	<b>Expected On</b>	<b>Actual On</b>	<b>Status</b>
Construction Start	09/27/17	09/29/17	COMPLETED
ROW Preparation	09/27/17	09/29/17	COMPLETED
Haul/String Pipe	10/09/17	10/09/17	COMPLETED
Trenching	10/18/17	10/31/17	COMPLETED
Lowering In	10/21/17	10/23/17	IN PROGRESS
Backfill	10/25/17	10/24/17	IN PROGRESS
Clean ROW	11/03/17	11/01/17	IN PROGRESS
Hydrotest	11/10/17		NOT STARTED
Commission	11/20/17		NOT STARTED

<b>D - Accomplishments / Plans</b>
<b>Accomplishments during <i>this Reporting Period</i> :</b>
<ul style="list-style-type: none"> <li>• Completed all HDD and trenching activities</li> <li>• Backfilled and began ROW reclamation on are south of Hwy 2</li> <li>• Continued with welding and lowering in of piping north of Hwy 2</li> <li>• Began installation of launchers/receivers</li> </ul>
<b>Plans during the <i>next Reporting Period</i> :</b>
<ul style="list-style-type: none"> <li>• Complete welding and lowering of piping north of Hwy 2</li> <li>• Begin preparation for hydrotest</li> <li>• Continue backfill and ROW reclamation of piping north of Hwy 2</li> <li>• Install launchers and receivers</li> </ul>