

PROJECT PROGRESS AND STATUS REPORT

| A - General information | |
|-------------------------|---|
| Project Name | Hess – RTF to TRT Pipeline Replacement |
| PSC Case Number | PU-17-359 |
| Report Prepared by | Benjie Foss |
| Contractor: | Minnesota Limited |
| Date | 11/13/17 |
| Reporting Period | 10/06/17 to 11/13/17 |
| Report Author | Benjie Foss, Low Pressure Gathering Team Lead |

| B - Executive Summary | | | | |
|-----------------------|-------------------|----------------|-----------------|--|
| Overall Status | | | | |
| | <i>Controlled</i> | <i>Caution</i> | <i>Critical</i> | <i>Reason for Deviation (Comments)</i> |
| Budget: | | | | |
| Schedule: | | | | |
| Scope: | | | | |
| Quality: | | | | |

| | |
|----------------|---|
| Weekly Summary | <ul style="list-style-type: none"> ➤ The project is on schedule, budget and scope ➤ To date there are no major issues that will impact the delivery of the project ➤ Overall project progress is 89%; construction progress is 90% ➤ Crew size for the past week was 27 last week ➤ Chippewa Resources has been performing daily construction inspection for Hess ➤ Primary construction activities over the past week included: mainline welding, trenching, backfilling, and installing launchers/receivers ➤ Activities for the upcoming week include: trench backfill, ROW reclamation, installing launchers/receivers, and preparing for hydrotest ➤ Construction plan will be to complete the new 12" installation from launchers to receivers prior to leaving for the holiday. After returning from the holiday the contractor will begin clearing the existing 14" pipeline, in preparation for tie-in welding and abandoning. |
|----------------|---|

PROJECT PROGRESS AND STATUS REPORT

| C – Scheduled Milestones / Deliverables | | | |
|--|--------------------|------------------|---------------|
| Milestone / Deliverable | Expected On | Actual On | Status |
| Construction Start | 09/27/17 | 09/29/17 | COMPLETED |
| ROW Preparation | 09/27/17 | 09/29/17 | COMPLETED |
| Haul/String Pipe | 10/09/17 | 10/09/17 | COMPLETED |
| Trenching | 10/18/17 | 10/31/17 | COMPLETED |
| Lowering In | 10/21/17 | 10/23/17 | COMPLETED |
| Backfill | 10/25/17 | 10/24/17 | IN PROGRESS |
| Clean ROW | 11/03/17 | 11/01/17 | IN PROGRESS |
| Hydrotest | 11/10/17 | 11/14/17 | IN PROGRESS |
| Commission | 11/20/17 | | NOT STARTED |

| D - Accomplishments / Plans |
|---|
| Accomplishments during <i>this Reporting Period</i> : |
| <ul style="list-style-type: none"> • Completed mainline welding • Completed setting launchers and receivers • Continue to backfill and reclaim ROW |
| Plans during the <i>next Reporting Period</i> : |
| <ul style="list-style-type: none"> • Complete hydrotest; drain and dry the line • Complete backfill and ROW reclamation • Prepare for tie-in work to begin the week of 11/27 |