

# PROJECT PROGRESS AND STATUS REPORT

A - General information	
Project Name	Hess – RTF to TRT Pipeline Replacement
PSC Case Number	PU-17-359
Report Prepared by	Benjie Foss
Contractor:	Minnesota Limited
Date	11/27/17
Reporting Period	11/20/17 to 11/27/17
Report Author	Benjie Foss, Low Pressure Gathering Team Lead

B - Executive Summary				
<b>Overall Status</b>				
	<i>Controlled</i>	<i>Caution</i>	<i>Critical</i>	<i>Reason for Deviation (Comments)</i>
<b>Budget:</b>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Schedule:</b>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Scope:</b>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Quality:</b>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Weekly Summary	<ul style="list-style-type: none"> <li>➤ Major pipeline construction activities are complete</li> <li>➤ Overall project progress is 95%; construction progress is 99%</li> <li>➤ Crew size for the week was 11</li> <li>➤ Chippewa Resources has been performing daily construction inspection for Hess</li> <li>➤ Primary construction activities over the past week included: post hydrotest line dry</li> <li>➤ Activities for the upcoming week include: gauge pig run and line preservation for future tie-in</li> <li>➤ Tie-in of the new 12" line to the existing 14" line will occur in 2018, when the existing 14" line can be taken out of operation.</li> </ul>			

## PROJECT PROGRESS AND STATUS REPORT

<b>C – Scheduled Milestones / Deliverables</b>			
<b>Milestone / Deliverable</b>	<b>Expected On</b>	<b>Actual On</b>	<b>Status</b>
Construction Start	09/27/17	09/29/17	COMPLETED
ROW Preparation	09/27/17	09/29/17	COMPLETED
Haul/String Pipe	10/09/17	10/09/17	COMPLETED
Trenching	10/18/17	10/31/17	COMPLETED
Lowering In	10/21/17	10/23/17	COMPLETED
Backfill	10/25/17	10/24/17	COMPLETED
Clean ROW	11/03/17	11/01/17	COMPLETED
Hydrotest	11/10/17	11/14/17	COMPLETE
Commission	11/20/17		NOT STARTED

<b>D - Accomplishments / Plans</b>
<b>Accomplishments during <i>this Reporting Period</i> :</b>
<ul style="list-style-type: none"> <li>• Completed post hydrotest line drying</li> <li>• Completed ROW reclamation</li> <li>• Completed surface facility clean-up</li> </ul>
<b>Plans during the <i>next Reporting Period</i> :</b>
<ul style="list-style-type: none"> <li>• Gauge pig run</li> <li>• Complete line preservation in preparation for 2018 tie-in to existing 14" line</li> </ul>