

Monthly Construction Status Report

Docket PU-17-397

May 1, 2018 through May 31, 2018

Contact	Title	Office Phone	Cell Phone
Chris McFarland	Project Manager	720-456-4003	832-527-8520
Matt Comeaux	Environmental Project Mgr	713-380-3247	832-622-2761

Arrow Bear Den Gas Processing Plant II - Facility Construction

This month's activities (5/1/18 through 5/31/18):		
<ul style="list-style-type: none"> Hours worked project to date: 9349 hrs Number of personnel on site: 25 (average) General tasks underway: <ul style="list-style-type: none"> Continued earthwork activities. Completed cut on approximately 220,000 cu yds. and fill on 150,000 cu yds. Updated site plot plans attached. Continued to monitor erosion control devices Received and installed temporary office trailer Activity progress 		
Activity	% Complete	Status
Grading	60%	Continued earthwork activities
Mechanical	0%	No Activity
Electrical / Controls	0%	No Activity
Commissioning	0%	No Activity
Next month's activities (6/1/18 through 6/30/18):		
<ul style="list-style-type: none"> Substantially complete cut and fill activities across the site. Continue use of water trucks due to extremely dry soil conditions and provide additional equipment to assist with water to soil integration. Continue soil density testing. Install test helical piles. Finalize plans to begin helical pile installation in July. Finalize plans for additional office trailers, which will be secured and powered by generator(s) and eventually a new MEC transformer 		