

Monthly Construction Status Report

Docket PU-17-397

June 1, 2018 through June 30, 2018

Contact	Title	Office Phone	Cell Phone
Chris McFarland	Project Manager	720-456-4003	832-527-8520
Matt Comeaux	Environmental Project Mgr	713-380-3247	832-622-2761

Arrow Bear Den Gas Processing Plant II - Facility Construction

This month's activities (6/1/18 through 6/30/18):

- Hours worked project to date: 15,275 hrs
- Number of personnel on site: 25 (average)
- General tasks underway:
 - Continued Earthwork activities. Completed cut on approximately 366,000 cu yds. and fill on 323,000 cu yds.
 - Continued to monitor erosion control devices
 - Prepared site for helical pier installation
- Activity progress

Activity	% Complete	Status
Grading / Civil	90%	Continued earthwork activities
Structural	0%	No Activity
Mechanical	0%	No Activity
Electrical / Controls	0%	No Activity
Commissioning	0%	No Activity

Next month's activities (7/1/18 through 7/31/18):

- Begin installation of helical piles around site.
- Set construction office trailers, which will be secured and powered by generator(s) and eventually a new 167 kVa MEC transformer.
- Begin underground pipe and conduit installations.
- Begin receiving materials / equipment at site.
- Finalize plans to start foundations and mechanical construction.