

Monthly Construction Status Report

Docket PU-17-397

July 1, 2018 through July 31, 2018

Contact	Title	Office Phone	Cell Phone
Chris McFarland	Project Manager	720-456-4003	832-527-8520
Matt Comeaux	Environmental Project Mgr	713-380-3247	832-622-2761

Arrow Bear Den Gas Processing Plant II - Facility Construction

This month's activities (7/1/18 through 7/31/18):		
<ul style="list-style-type: none"> • Hours worked project to date: 27,759 hrs • Number of personnel on site: 60 (average) • General tasks underway (brief narrative): <ul style="list-style-type: none"> • Major earthwork activities completed. Completed cut on approximately 419,000 cu. yds. and fill on approximately 327,000 cu yds. • Continued to monitor / maintain / enhance erosion control devices. • Initiated installation of helical piles around site. • Initiated rebar installation for concrete foundations. • Set construction office trailers – currently powered by generator(s) and eventually a new 167 kVa MEC transformer. • Commenced receipt of materials / equipment at site. • Activity progress 		
Activity	% Complete	Status
Grading	98%	Completed major earthwork activities. Final activities include restoration and seeding.
Civil	10%	Installing helical piles and rebar mats.
Structural	0%	No Activity
Mechanical	0%	No Activity
Electrical / Controls	0%	No Activity
Commissioning	0%	No Activity

Monthly Construction Status Report

Docket PU-17-397

July 1, 2018 through July 31, 2018

Next month's activities (8/1/18 through 8/31/18):

- Continue installation of helical piles around site.
- Finish underground conduit installations.
- Continue receiving materials / equipment at site.
- Begin pouring concrete foundations.
- Initiate construction of pipe rack.
- MEC to begin work on sub-station.