

Monthly Construction Status Report

Docket PU-17-397

August 1, 2018 through August 31, 2018

Contact	Title	Office Phone	Cell Phone
Chris McFarland	Project Manager	720-456-4003	832-527-8520
Matt Comeaux	Environmental Project Mgr	713-380-3247	832-622-2761

Arrow Bear Den Gas Processing Plant II - Facility Construction

This month's activities (8/1/18 through 8/31/18):		
<ul style="list-style-type: none"> • Hours worked project to date: 67,596 hrs • Number of personnel on site: 130 (average) • General tasks underway (brief narrative): <ul style="list-style-type: none"> • Major earthwork activities completed. Completed cut on approximately 419,000 cu. yds. and fill on approximately 327,000 cu yds. • Continued to monitor / maintain / enhance erosion control devices. • Continued installation of helical piles around site. • Continued rebar installation for concrete foundations. • Initiated pouring of concrete foundations. • Initiated assembly of structural steel for pipe rack. • Commenced pipe welding. • Continued receipt of materials / equipment at site. • MEC mobilized and began construction activities for sub-station. • Activity progress 		
Activity	% Complete	Status
Grading	98%	Completed major earthwork activities. Final activities include restoration and seeding.
Civil	40%	Installing helical piles and pouring concrete.
Structural	15%	Installation of pipe rack steel
Mechanical	2%	Began Pipe welding
Electrical / Controls	0%	No Activity
Commissioning	0%	No Activity

Monthly Construction Status Report

Docket PU-17-397

August 1, 2018 through August 31, 2018

Next month's activities (9/1/18 through 9/30/18):

- Continue installation of helical piles around site.
- Continue receiving & setting materials / equipment at site.
- Continue pouring concrete foundations.
- Continue construction of pipe rack.
- Continue pipe welding.
- Initiate construction of compressor building.
- MEC to continue work on sub-station.