

Monthly Construction Status Report

Docket PU-17-397

October 1, 2018 through October 31, 2018

Contact	Title	Office Phone	Cell Phone
Chris McFarland	Project Manager	720-456-4003	832-527-8520
Matt Comeaux	Environmental Project Mgr	713-380-3247	832-622-2761

Arrow Bear Den Gas Processing Plant II - Facility Construction

This month's activities (10/1/18 through 10/31/18):		
<ul style="list-style-type: none"> • Hours worked project to date: 157,329 hrs • Number of personnel on site: 132 (average) • General tasks underway (brief narrative): <ul style="list-style-type: none"> • Civil – No activity this period. Final road surfacing and final grading / surfacing will be completed Spring / Summer 2019. • Continued installation of helical piles around site. • Continued rebar installation for concrete foundations. • Compressor Building erection • Began Office/Warehouse building construction • Continued with NDE examination (radiograph) of pipe welds. • Continue with pipe spool fabrication. • Continued receipt and setting of materials / equipment at site. • MEC is continuing with Substation Construction. • Activity progress 		
Activity	% Complete	Status
Grading	98%	Completed major earthwork activities. Final activities include restoration and seeding.
Civil	85%	Installing helical piles and pouring concrete.
Structural	37%	Installation of pipe rack steel
Mechanical	11%	Continue Pipe welding and Equipment Setting
Electrical / Controls	0%	No Activity
Commissioning	0%	No Activity

Monthly Construction Status Report

Docket PU-17-397

October 1, 2018 through October 31, 2018

Next month's activities (11/1/18 through 11/30/18):

- Continue installation of helical piles around site.
- Continue receiving & setting materials / equipment at site.
- Continue pouring concrete foundations. Major focus and emphasis on pouring critical Stabilizer / Cryo equipment foundations.
- Continue with excavations for equipment foundations, fabrication and installation of rebar cages and required anchor bolts and embeds and related formwork.
- Continue pipe welding.
- Commence with underground electrical installation for the Cryo PDC.
- Begin installing cable tray
- MEC to continue work on sub-station.