

Monthly Construction Status Report

Docket PU-17-397

December 1, 2018 through December 31, 2018

Contact	Title	Office Phone	Cell Phone
Chris McFarland	Project Manager	720-456-4003	832-527-8520
Matt Comeaux	Environmental Project Mgr	713-380-3247	832-622-2761

Arrow Bear Den Gas Processing Plant II - Facility Construction

This month's activities (12/1/18 through 12/31/18):		
<ul style="list-style-type: none"> • Hours worked project to date: 240,965 hrs • Number of personnel on site: 120 (average) • General tasks underway (brief narrative): <ul style="list-style-type: none"> • Civil – No activity this period. Final road surfacing and final grading / surfacing will be completed Spring / Summer 2019. • Continued installation of helical piles around site. • Continue with support steel, platform and ladder installations of vessels. • Office/Warehouse building construction continues. Building siding installation began. • Continue with pipe spool ground fabrication, installation and welding of pipe spools. • Cable tray began installation around site. • Continue to receive major equipment, structural steel, pipe spools and valves. • MEC finalized Substation Construction, expect commissioning next month. • Activity progress 		
Activity	% Complete	Status
Grading	98%	Completed major earthwork activities. Final activities include restoration and seeding.
Civil	90%	Installing helical piles and pouring concrete.
Structural	51%	Installation of pipe rack steel
Equipment Set	35%	Continue Equipment Setting
Piping	15%	Continue pipe installation
Buildings	58%	O/W building erection
Electrical / Controls	0%	Began activity in late December.
Commissioning	0%	No Activity

Monthly Construction Status Report

Docket PU-17-397

December 1, 2018 through December 31, 2018

Next month's activities (1/1/19 through 1/31/19):

- Continue receiving & setting materials / equipment at site.
- Finalize helical pile installation late January / early February.
- Ramping up pipe welding as pipe spools arrive at site.
- Continue electrical installation (cable tray).
- Continue installation of cable tray supports.
- MEC to commission sub-station.
- Continue with office/warehouse building construction.