

Monthly Construction Status Report

Docket PU-17-397

January 1, 2019 through January 31, 2019

Contact	Title	Office Phone	Cell Phone
Chris McFarland	Project Manager	720-456-4003	832-527-8520
Matt Comeaux	Environmental Project Mgr	713-380-3247	832-622-2761

Arrow Bear Den Gas Processing Plant II - Facility Construction

This month's activities (1/1/19 through 1/31/19):		
<ul style="list-style-type: none"> <li>• Hours worked project to date: 279,344 hrs</li> <li>• Number of personnel on site: 173 (average)</li> <li>• General tasks underway (brief narrative):                             <ul style="list-style-type: none"> <li>• Civil – No activity this period. Final road surfacing and final grading / surfacing will be completed Spring / Summer 2019.</li> <li>• Continued installation of helical piles around site.</li> <li>• Continued with support steel, platform and ladder installations for vessels.</li> <li>• Office/Warehouse building construction continues. Initiated building siding installation.</li> <li>• Continued with pipe spool ground fabrication, installation and welding of pipe spools.</li> <li>• Completed Bolt-up of RJT tower steel and preassembly of RJT bridge steel.</li> <li>• Continued with Plant electrical grounding installation and related resistivity testing.</li> <li>• Continuing to receive major equipment, structural steel and pipe spools.</li> <li>• MEC finalized substation – ready to be energized.</li> <li>• Continued with NDE examination (radiograph) of miscellaneous piping.</li> </ul> </li> <li>• Activity progress</li> </ul>		
Activity	% Complete	Status
Grading	98%	Completed major earthwork activities. Final activities include restoration and seeding.
Civil	90%	Installing helical piles and pouring concrete.
Structural	51%	Installation of pipe rack steel.
Equipment Set	35%	Continue Equipment Setting.
Piping	15%	Continue pipe installation.
Buildings	58%	O/W building erection.
Electrical / Controls	0%	Began activity in late December.

Monthly Construction Status Report

Docket PU-17-397

January 1, 2019 through January 31, 2019

Commissioning	0%	No Activity	
Next month's activities (2/1/19 through 2/28/19):			
<ul style="list-style-type: none"><li>• Continue receiving &amp; setting materials / equipment at site.</li><li>• Finalize helical pile installation late January / early February.</li><li>• Ramping up pipe welding as pipe spools arrive at site.</li><li>• Continue with final alignment of the Refrigeration Compressors</li><li>• Continue final alignment of the three Residue and two Overhead Compressors.</li><li>• Continue electrical installation (cable tray).</li><li>• Continue installation of cable tray supports.</li><li>• Continue with office/warehouse building construction.</li></ul>			