

Monthly Construction Status Report

Docket PU-17-397

February 1, 2019 through February 28, 2019

Contact	Title	Office Phone	Cell Phone
Chris McFarland	Project Manager	720-456-4003	832-527-8520
Matt Comeaux	Environmental Project Mgr	713-380-3247	832-622-2761

Arrow Bear Den Gas Processing Plant II - Facility Construction

This month's activities (2/1/19 through 2/28/19):

- Hours worked project to date: 351,147 hrs
- Number of personnel on site: 208 (average)
- General tasks underway (brief narrative):
 - Civil – No activity this period. Final road surfacing and final grading / surfacing will be completed Spring / Summer 2019.
 - Continued with support steel, platform and ladder installations of vessels.
 - Office/Warehouse building construction continues. Building siding installation completed.
 - Continued with pipe spool ground fabrication, installation and welding of pipe spools.
 - Completed installation of RJT bridge.
 - Initiated installation of cable trays for plant electrical work.
 - Continuing to receive major equipment, structural steel and pipe spools.
 - Continued with NDE examination (radiograph) of miscellaneous piping.
- Activity progress

Activity	% Complete	Status
Grading	98%	Completed major earthwork activities. Final activities include restoration and seeding.
Civil	93%	Installing helical piles and pouring concrete.
Structural	65%	Installation of pipe rack steel.
Equipment Set	63%	Continue equipment setting.
Piping	27%	Continue pipe installation.
Buildings	72%	O/W building erection.
Electrical / Controls	4%	Began activity in late December.
Commissioning	0%	No activity.

Monthly Construction Status Report

Docket PU-17-397

February 1, 2019 through February 28, 2019

Next month's activities (3/1/19 through 3/31/19):

- Continue receiving & setting materials / equipment at site.
- Ramping up pipe welding as pipe spools arrive at site.
- Continue electrical installation.
- Continue with office/warehouse building construction.