

Monthly Construction Status Report

Docket PU-17-397

March 1, 2019 through March 31, 2019

Contact	Title	Office Phone	Cell Phone
Chris McFarland	Project Manager	720-456-4003	832-527-8520
Matt Comeaux	Environmental Project Mgr	713-380-3247	832-622-2761

Arrow Bear Den Gas Processing Plant II - Facility Construction

This month's activities (3/1/19 through 3/31/19):		
<ul style="list-style-type: none"> • Hours worked project to date: 434,043 hrs • Number of personnel on site: 350 (average) • General tasks underway (brief narrative): <ul style="list-style-type: none"> • Civil – No activity this period. Final road surfacing and final grading / surfacing will be completed Spring / Summer 2019. • Continued with support steel, platform and ladder installations of vessels. • Continued to receive, stage piping materials for pre-fabrication, installation and welding. • Continued to erect and modify scaffolds in all areas. • Office/Warehouse building construction continues. • Continued with pipe spool ground fabrication, installation and welding of pipe spools. • Continued installation of cable trays for plant electrical work. • Continued to receive major equipment, structural steel and pipe spools. • Continued with NDE examination (radiograph) of miscellaneous piping. • Activity progress 		
Activity	% Complete	Status
Grading	98%	Completed major earthwork activities. Final activities include restoration and seeding.
Civil	93%	Installing helical piles and pouring concrete.
Structural	71%	Installation of pipe rack steel.
Equipment Set	68%	Continue equipment setting.
Piping	43%	Continue pipe installation.
Buildings	81%	O/W building erection.
Electrical / Controls	18%	Began activity in late December.
Commissioning	0%	No activity.

Monthly Construction Status Report

Docket PU-17-397

March 1, 2019 through March 31, 2019

Next month's activities (4/1/19 through 4/30/19):

- Continue receiving & setting materials / equipment at site.
- Ramping up pipe installation and welding; night shift to begin early April.
- Continue with structural steel, piping and electrical supports, platforms and ladder installations of vessels and equipment.
- Continue with hydrotest and pneumatic test of prefabricated pipe spools as needed.
- Continue with insulation on equipment, vessels and piping as released.
- Continue installing and modifying scaffold installations throughout entire project site.
- Continue electrical installation; begin cable pulls.
- Continue with office/warehouse building construction; expect to complete late April / early May.
- Start mobilizing commissioning equipment/materials.