

Monthly Construction Status Report

Docket PU-17-397

September 1, 2019 through September 30, 2019

Contact	Title	Office Phone	Cell Phone
Chris McFarland	Project Manager	720-456-4003	832-527-8520
Matt Comeaux	Environmental Project Mgr	713-380-3247	832-622-2761

**Arrow Bear Den Gas Processing Plant II - Facility Construction**

**This month's activities (9/1/19 through 9/30/19):**

- Hours worked project to date: 1,051,862 hrs
- Number of personnel on site: 100
- General tasks underway (brief narrative):
  - Completed VRU and slop heater installation (electrical / controls).
  - Completed insulation and heat tracing.
  - Completed field abrasive blasting and paint work.
- Activity progress:

Activity	% Complete	Status
Grading	98%	Completed major earthwork activities. Final activities include restoration and seeding.
Civil	98%	Final activities include stormwater management modifications.
Structural	100%	Structural steel complete.
Equipment Set	100%	Equipment setting complete.
Piping	100%	Pipe installation complete.
Buildings	100%	Buildings complete.
Electrical / Controls	100%	All major electrical complete. Ancillary systems remain (heat trace).
Commissioning	100%	Commercial Operation began on 8/14

Note: This report is the final planned progress report to be issued for this project.

**Next month's activities (10/1/19 through 10/31/19):**

- Implement modifications to stormwater management design.
- Civil –Final Grading and backfill of various areas.