

Project Title: KOG Midway Booster Pump Station
PU-18-24

May 17, 2019

1. Project Overview

Project Managers: Clay Anderson
Project Location: SOR, Keene ND

2. Project Status

2.1. Performance Indicator Explanation

- Schedule: No update to pump delivery date. Lead time improved on 2 out of 5 critical path items. Fabricator and General Contractor procurement on schedule. Shop visits beginning next week to verify hydro, run test, and other planned activities.
- Quality: N/A

3. Summary of Progress

3.1. Key Accomplishments

- 13-May
RBC site mobilization, start of civil construction
- 14-May
Civil construction on lease road and pad
- 15-May
Civil construction on lease road, pad, skid foundation
- 16-May
Civil construction on lease road, pad, and skid foundation.
- 17-May
Remaining Civil construction: foundation and pad aggregate finish. Rain halted civil construction, will commence when dry and weather allows. General Contractor onsite walkdown with Hess project team.

3.2. Major Activities Planned for next reporting

- Civil pad build in WIP/finished, dependant upon weather
- Sun Electric on-boarding
- Pump(s) Hydro complete

5. Project Schedule Summary

Milestones	Planned Date	Revised Date	Actual Date	Comments
PSC Pre-Construction call	12-Apr-19	23-Apr-19	23-Apr-19	No action items, construction can proceed
Civil construction start	6-May-19		13-May-19	
Pump arrival	24-May-19	19-Jun-19		Pushed due to John Crane, Moyno & 3rd party critical parts
Start-up	27-Sep-19	30-Sep-19		Pump delay