

Project Title: KOG Midway Booster Pump Station
2019 Report #:25
PU-18-024

Reporting Date: **July 19, 2019**

1. Project Overview

Project Managers: Clay Anderson
Project Location: SOR, Keene ND

2. Project Status

2.1. Performance Indicator Explanation

- Safety: N/A
- Schedule: N/A
- Quality: N/A

3. Summary of Progress

3.1. Key Accomplishments since last reporting

- 15-Jul
Sund Skid fabrication: piping bolt up
- 16-Jul
Sund Skid fabrication: piping bolt up
- 17-Jul
Midway valve set fence installed complete. Onsite painting complete
- 18-Jul
Onsite Phase I mechanically complete
- 19-Jul
Sund Skid Fabricaion: piping bolt up

3.2. Major Activities Planned for next reporting

- Continued fabrication on booster pump skid: Installation of prefab'ed walls and roof panels, interior carpentry work.

5. Project Schedule Summary

Milestones	Planned Date	Revised Date	Actual Date	Comments
Pump shipment date	12-Jun-19		24-Jun-19	Nord gear reducer bearing overheating delayed shipment
Pump arrival	24-May-19	20-Jun-19	27/28-Jun-19	Trailer #1 broke an axle (2 day delay), trailer #2 flat tire (4 hour delay in offload)
KOG Shutdown for piping tie in complete	25-Jun-19	24-Jun-19	24-Jun-19	
Piping Hydro-test	8-Jul-19		8-Jul-19	
Delivery Booster Pump Skid to site	6-Sep-19			
Phase II execution	6-Sep-19			
Start-up	27-Sep-19	30-Sep-19		Pump delay