

Project Title: KOG Midway Booster Pump Station
PU-18-024

Reporting Date: **October 25th, 2019**

1. Project Overview

Project Managers: Clay Anderson
Project Location: SOR, Keene ND

2. Project Status

2.1. Performance Indicator Explanation

- Safety: N/A
- Budget: N/A
- Schedule: N/A
- Quality: N/A

3. Summary of Progress

3.1. Key Accomplishments since last reporting

- 21-Oct
RBC PCN approved (Additional gravel for road, Blade road, and clean up of rock piles and culverts)
- 22-Oct
Completed minor Iconics clean up issues
- 23-Oct
NTR
- 24-Oct
NTR
- 25-Oct
Fencing installation initiated

3.2. Major Activities Planned for next reporting

- Execute punch list items identified during walkdown
- Fencing installation scheduled , last remaining work activity minus punch list items.

4. Project Schedule Summary

| Milestones | Planned Date | Revised Date | Actual Date | Comments |
|---|--------------|--------------|--------------|---|
| Pump shipment date | 12-Jun-19 | | 24-Jun-19 | Nord gear reducer bearing overheating delayed shipment |
| Pump arrival | 24-May-19 | 20-Jun-19 | 27/28-Jun-19 | Trailer #1 broke an axle (2 day delay), trailer #2 flat tire (4 hour delay in offload) |
| KOG Shutdown for piping tie in complete | 25-Jun-19 | 24-Jun-19 | 24-Jun-19 | |
| Piping Hydro-test | 8-Jul-19 | | 8-Jul-19 | |
| Delivery Booster Pump Skid to site | 6-Sep-19 | 6-Sep-19 | 6-Sep-19 | |
| Phase II execution | 6-Sep-19 | 6-Sep-19 | 6-Sep-19 | |
| Start-up | 27-Sep-19 | 30-Sep-19 | 3-Oct-19 | Start up delay due to programming issues and rework on fiber optic install delaying commissioning |