

Project Title: KOG Midway Booster Pump Station
PU-18-024

Reporting Date: **November 7th, 2019**

1. Project Overview

Project Managers: Clay Anderson
Project Location: SOR, Keene ND

2. Project Status

2.1. Performance Indicator Explanation

- Safety: N/A
- Budget: N/A
- Schedule: N/A
- Quality: N/A

3. Summary of Progress

3.1. Key Accomplishments since last reporting

- 10/28/2019 to 1/Nov/19
Installation of security fence posts
- 4/Nov/19 to 7/Nov/19
Continued installation of security fence (gates, chain link fence, barbed wire)

3.2. Major Activities Planned for next reporting

- Execute punch list items identified during walkdown (i.e.: site grading, removal of rock piles and replaced culvert)
- Fencing installation scheduled , last remaining work activity minus punch list items.

4. Project Schedule Summary

Milestones	Planned Date	Revised Date	Actual Date	Comments
Pump shipment date	12-Jun-19		24-Jun-19	Nord gear reducer bearing overheating delayed shipment
Pump arrival	24-May-19	20-Jun-19	27/28-Jun-19	Trailer #1 broke an axle (2 day delay), trailer #2 flat tire (4 hour delay in offload)
KOG Shutdown for piping tie in complete	25-Jun-19	24-Jun-19	24-Jun-19	
Piping Hydro-test	8-Jul-19		8-Jul-19	
Delivery Booster Pump Skid to site	6-Sep-19	6-Sep-19	6-Sep-19	
Phase II execution	6-Sep-19	6-Sep-19	6-Sep-19	
Start-up	27-Sep-19	30-Sep-19	3-Oct-19	Start up delay due to programming issues and rework on fiber optic install delaying commissioning