

QTY Report 2026			Daily Reported Quantities are unverified. Earned values are complete on a weekly basis							
Scope	Operation	Subcontractor	Yesterday's Work Area	Today's Work Area	Tomorrow's Work Area	QTY Installed Today	JTD QTY	Total QTY	UOM	Reported QTY %Comp.
Site Prep	Site Entrance	Rachel				-	2	8	EA	25%
Site Prep	Laydown Area	Rachel				-	0	12	EA	0%
Site Prep	Civil Site Work (Cut/ Fill)	Rachel				-	16,339	48,814	Weekly CY	33%
Site Prep	Permanent Roads	Rachel				-	0	125,655	Weekly SY	0%
Mechanical	Piles Install					-			EA	0%
Mechanical	Tracker Install					-			EA	0%
Mechanical	Tracker Install					-			EA	0%
Mechanical	Modules - Material Received					-			EA	0%
Mechanical	Module Install					-			EA	0%
Mechanical	Module Install					-			EA	0%
Mechanical	Site Module Install					-			EA	0%
Underground	DC Trenching					-			CY	0%
Underground	DC Cable Pull					-			LF	0%
Underground	DC Trenching Backfill					-			CY	0%
Underground	AC Flowing					-			LF	0%
AG Electrical	CAB Install					-			Block	0%
AG Electrical	DC (BLA) AG Cable Pull					-			Block	0%
AG Electrical	LBD Assembly Install					-			EA	0%
AG Electrical	DC Terms LDB					-			EA	0%
AG Electrical	String Harness Install					-			Rows	0%
AG Electrical	VOC/IV Curve Testing					-			Block	0%
Inverters	ISA UG Install (Grounding/Conduit/Cable Pull)					-			EA	0%
Inverters	I&C/ Aux Power - Cable Pull					-			Block	0%
Inverters	Inverter Setting					-			EA	0%
Inverters	DC Cable - Terms					-			Inv	0%
Inverters	AC Cable - Terms					-			Equip.	0%
Inverters	Grounding Connections					-			CRT	0%
Commissioning	Inverter Cold Commissioning					-			EA	0%
Commissioning	Tracker Cold Commissioning					-			CRT	0%
Substation	Foundations					-			EA	0%
Substation	UG Conduit					-			Weekly LF	0%
Substation	UG Cable Pull					-			Weekly LF	0%
Substation	AG Electrical					-			%	0%