

**ONEOK Bakken Pipeline, L.L.C. Demicks Lake Pipeline
Project Monthly Construction Progress Report**



ONEOK
BAKKEN PIPELINE
A SUBSIDIARY OF ONEOK

Period: July 17, 2019 - August 15, 2019

Case No. PU-18-399

Contact List	Name	Company	Phone
Project Manager	Blake Holland	ONEOK	(918) 732-4888
Environmental Project Manager	Edwin Zedaker	ONEOK	(918) 595-1783
Construction Director	Rex Ramage	ONEOK	(918) 588-7519
Constr. Coordinator Spreads 1, 2 & 3	Dub Jeffrey	ONEOK	(903) 815-7944
Chief Inspector Spread 1	Kelly Hawkins	Onshore QCS	(918) 650-2025
Chief Inspector Spread 2	Rob Jeffrey	Onshore QCS	(903) 271-9803
Chief Inspector Spread 3	Corky Harper	Onshore QCS	(817) 999-0094
Environmental Inspector	Robert Herrmann	ERM	(801) 707-6766
Environmental Inspector	Curtis Boykin	ERM	(870) 310-3873
Environmental Inspector	Clarence Ruhland	ERM	(701) 204-3669

Project Description

The Demicks Lake Pipeline Project is a new, 20-inch-diameter steel NGL pipeline that originates at the ONEOK Rockies Midstream, L.L.C.'s Demicks Lake Natural Gas Processing Plant in McKenzie County, North Dakota, and extends to the southwest to terminate in Richland County, Montana at a planned interconnection with a ONEOK affiliate planned pipeline.

Milestone	Footage Completed	% Complete	Footage Complete (Since Last Report)	% Complete (Since Last Report)
Right of Way Clearing	338,976	84%	16,197	4%
Right of Way Grading	338,976	84%	25,567	7%
Stringing	338,976	84%	52,791	13%
Bending	338,342	84%	63,886	16%
Welding	338,242	84%	82,600	21%
Coating	338,042	83%	110,545	27%
Ditching	317,373	78%	166,392	41%
Lowering	310,721	77%	187,567	47%
Backfill	287,238	71%	166,157	41%
Tie-in	88,383	22%	78,983	20%
Hydro test	0	0%	0	0%
Right of Way Cleanup	24,700	6%	24,700	6%

Activity for the Month

Primary activities for this period included: ROW clearing, ROW grading, pipe stringing, pipe bending, mainline welding, coating of girth welds, ditching, pipe lowering in, backfill, tie-ins, ROW cleanup, and road bore and HDD set up.

Comments

Spread 3 construction is now anticipated to begin in late August. All Spread 3 documentation will be filed with the PSC prior to any construction activity, and PSC inspectors will be notified prior to starting ground clearing and soil segregation activities.

Name	Report Date
Blake Holland	8/15/2019