

**ONEOK Bakken Pipeline, L.L.C. Demicks Lake Pipeline  
Project Monthly Construction Progress Report**



**Period: August 16, 2019 - September 25, 2019**

**Case No. PU-18-399**

Contact List	Name	Company	Phone
Project Manager	Blake Holland	ONEOK	(918) 732-4888
Environmental Project Manager	Edwin Zedaker	ONEOK	(918) 595-1783
Construction Director	Rex Ramage	ONEOK	(918) 588-7519
Constr. Coordinator Spreads 1, 2 & 3	Dub Jeffrey	ONEOK	(903) 815-7944
Chief Inspector Spread 1	Kelly Hawkins	Onshore QCS	(918) 650-2025
Chief Inspector Spread 2	Rob Jeffrey	Onshore QCS	(903) 271-9803
Chief Inspector Spread 3	Corky Harper	Onshore QCS	(817) 999-0094
Environmental Inspector	Robert Herrmann	ERM	(801) 707-6766
Environmental Inspector	Curtis Boykin	ERM	(870) 310-3873
Environmental Inspector	Clarence Ruhland	ERM	(701) 204-3669

**Project Description**

The Demicks Lake Pipeline Project is a new, 20-inch-diameter steel NGL pipeline that originates at the ONEOK Rockies Midstream, L.L.C.'s Demicks Lake Natural Gas Processing Plant in McKenzie County, North Dakota, and extends to the southwest to terminate in Richland County, Montana at a planned interconnection with a ONEOK affiliate planned pipeline.

Milestone	Footage Completed	% Complete	Footage Complete (Since Last Report)	% Complete (Since Last Report)
Right of Way Clearing	379,776	94%	40,800	10%
Right of Way Grading	376,076	93%	37,100	9%
Stringing	356,076	88%	17,100	4%
Bending	340,376	84%	2,034	0%
Welding	338,976	84%	734	0%
Coating	338,976	84%	934	1%
Ditching	338,976	84%	21,603	6%
Lowering	338,976	84%	28,255	7%
Backfill	338,976	84%	51,738	13%
Tie-in	338,976	84%	250,593	62%
Hydro test	244,864	60%	244,864	60%
Right of Way Cleanup	205,112	51%	180,412	45%

**Activity for the Month**

Primary activities for this period included: ROW clearing, ROW grading, bending, ditching, pipe lowering in, backfill, tie-ins, mainline hydrotest and ROW cleanup. Final ROW cleanup activities, including soil decompaction and restoration, are ongoing. Recent weather has slowed progress on areas where final ROW cleanup activities are ongoing.

**Comments**

Construction on Spread 3 began during this reporting period. The first 46 miles of Demicks Lake Pipeline was successfully hydrotested.

Name	Report Date
Blake Holland	9/26/2019