

**ONEOK Bakken Pipeline, L.L.C. Demicks Lake Pipeline  
Project Monthly Construction Progress Report**



**Period: September 26, 2019 - October 16, 2019**

**Case No. PU-18-399**

Contact List	Name	Company	Phone
Project Manager	Blake Holland	ONEOK	(918) 732-4888
Environmental Project Manager	Edwin Zedaker	ONEOK	(918) 595-1783
Construction Director	Rex Ramage	ONEOK	(918) 588-7519
Constr. Coordinator Spreads 1, 2 & 3	Dub Jeffrey	ONEOK	(903) 815-7944
Chief Inspector Spread 1	Kelly Hawkins	Onshore QCS	(918) 650-2025
Chief Inspector Spread 2	Rob Jeffrey	Onshore QCS	(903) 271-9803
Chief Inspector Spread 3	Corky Harper	Onshore QCS	(817) 999-0094
Environmental Inspector	Robert Herrmann	ERM	(801) 707-6766
Environmental Inspector	Curtis Boykin	ERM	(870) 310-3873
Environmental Inspector	Clarence Ruhland	ERM	(701) 204-3669

**Project Description**

The Demicks Lake Pipeline Project is a new, 20-inch-diameter steel NGL pipeline that originates at the ONEOK Rockies Midstream, L.L.C.'s Demicks Lake Natural Gas Processing Plant in McKenzie County, North Dakota, and extends to the southwest to terminate in Richland County, Montana at a planned interconnection with a ONEOK affiliate planned pipeline.

Milestone	Footage Completed	% Complete	Footage Complete (Since Last Report)	% Complete (Since Last Report)
Right of Way Clearing	404,976	100%	25,200	6%
Right of Way Grading	404,976	100%	28,900	7%
Stringing	404,976	100%	48,900	12%
Bending	404,976	100%	64,600	16%
Welding	404,976	100%	66,000	16%
Coating	395,607	98%	56,631	14%
Ditching	384,497	95%	45,521	11%
Lowering	382,697	94%	43,721	10%
Backfill	374,160	92%	35,184	8%
Tie-in	348,476	86%	9,500	2%
Hydro test	244,864	60%	0	0%
Right of Way Cleanup	315,721	78%	70,857	18%
Final Right of Way Cleanup	8,096	2%	8,096	2%

**Activity for the Month**

Primary activities for this period included: ROW clearing, ROW grading, bending, ditching, pipe lowering in, backfill, tie-ins, and ROW cleanup. Final ROW cleanup activities, including final topsoil replacement, reclamation and re-seeding are ongoing.

**Comments**

Spread 3 construction is ongoing. Final ROW cleanup activities are ongoing for all spreads and are now tracked in this report.

Name	Report Date
Blake Holland	10/16/2019