

PUBLIC SERVICE COMMISSION

Abandoned Mine Lands Division

Memorandum

TO: Commissioners Kroshus, Fedorchak, and Christmann
Steve Kahl, Executive Secretary
John Schuh, General Counsel

From: Shawn Nixon and Dean Moos

Date: October 14, 2019

Subject: Close out of Contract Number AM-817-19 for the 2019 Morton County Phase II AML Project

On June 12, 2019, the Commission entered into Contract No. AM-817-19 with Logan Valley, Inc. for construction services for the 2019 Morton County Phase 2 AML Project. This project involved reclaiming five (5) abandoned surface coal mines in Morton County. James Thornburg and Shawn Nixon supervised the project.

The original contract with Logan Valley, Inc. was in the amount of \$314,071. The final quantities for this contract are shown in the table below.

Bid Item	Qty	Unit	Unit Price	Amount
Mobilization	5	L.S.	\$6,000.00	\$30,000.00
Clear / Grub	1	L.S.	\$12,000.00	\$12,000.00
Topsoil	8110	Yd ³	\$2.50	\$20,275.00
Earthwork	143530	Yd ³	\$1.10	\$157,883.00
Water Mgmt.	1	L.S.	\$12,000.00	\$12,000.00
Silt Fence	3275	L.F.	\$2.40	\$7,860.00
Straw Wattles	6140	L.F.	\$2.10	\$12,894.00
Fert., Mulch, Seed	27.08	Acre	\$740.00	\$20,039.20
Clean-up	1	L.S.	\$3,500.00	\$3,500.00
Force Account	0	L.S.	\$25,000.00	\$0.00
Total				\$276,451.20

One change order was issued to increase the length of silt fencing that was installed in the field and extend the performance period.

The final cost of Contract AM-817-19 was \$276,451.20 which is 88% of the original contract amount. Final payment has been made and we have received the Certification of Payment.

The AML Division recommends Contract AM-817-19 be closed. Attached is a motion for the October 22 Commission Meeting.

5 AM-19-80 Filed: 10/14/2019 Pages: 1
Memorandum

Public Service Commission Staff

Shawn Nixon, Dean Moos