

**ONEOK Bakken Pipeline, L.L.C. Little Missouri Lateral  
Project Monthly Construction Progress Report**



**ONEOK**  
BAKKEN PIPELINE  
A SUBSIDIARY OF ONEOK

**Period: June 20, 2019 - July 16, 2019**

**Case No. PU-19-85**

Contact List	Name	Company	Phone
Project Manager	Blake Holland	ONEOK	(918) 732-4888
Environmental Project Manager	Edwin Zedaker	ONEOK	(918) 595-1783
Construction Director	Rex Ramage	ONEOK	(918) 588-7519
Constr. Coordinator	Dub Jeffrey	ONEOK	(903) 815-7944
Chief Inspector	James Martin	Onshore QCS	(907) 299-1498
Environmental Inspector	Matt Piescher	ERM	(320) 336-9303

**Project Description**

The Little Missouri Lateral Project is a new, 12-inch-diameter steel NGL pipeline that originates at the Targa Badlands, L.L.C. Little Missouri Natural Gas Processing Plant in McKenzie County, North Dakota and terminate at an interconnection with ONEOK's planned Demicks Lake NGL Pipeline and with the existing Garden Creek to Riverview NGL Pipeline.

Milestone	Footage Completed	% Complete	Footage Complete (Since Last Report)	% Complete (Since Last Report)
Right of Way Clearing	54,828	95%	N/A	N/A
Right of Way Grading	54,828	95%	N/A	N/A
Stringing	45,994	80%	N/A	N/A
Bending	45,276	79%	N/A	N/A
Welding	37,494	65%	N/A	N/A
Coating	7,366	13%	N/A	N/A
Ditching	32,686	57%	N/A	N/A
Lowering	7,286	13%	N/A	N/A
Backfill	0	0%	N/A	N/A
Tie-in	0	0%	N/A	N/A
Hydro test	0	0%	N/A	N/A
Right of Way Cleanup	0	0%	N/A	N/A

**Activity for the Month**

PSC pre-construction kickoff held on June 5, 2019. Construction activities began on June 20, 2019. PSC Inspectors were on site to witness initial ground clearing and soil segregation activities. Primary activities for this period included: ROW clearing, ROW grading, pipe stringing, pipe bending, mainline welding, coating of girth welds, ditching, pipe lowering in, and road bore and HDD set up.

**Comments**

Name	Report Date
Blake Holland	7/16/2019