

**ONEOK Bakken Pipeline, L.L.C. Little Missouri Lateral
Project Monthly Construction Progress Report**



ONEOK
BAKKEN PIPELINE
A SUBSIDIARY OF ONEOK

Period: July 17, 2019 - August 15, 2019

Case No. PU-19-85

Contact List	Name	Company	Phone
Project Manager	Blake Holland	ONEOK	(918) 732-4888
Environmental Project Manager	Edwin Zedaker	ONEOK	(918) 595-1783
Construction Director	Rex Ramage	ONEOK	(918) 588-7519
Constr. Coordinator	Dub Jeffrey	ONEOK	(903) 815-7944
Chief Inspector	James Martin	Onshore QCS	(907) 299-1498
Environmental Inspector	Matt Piescher	ERM	(320) 336-9303

Project Description

The Little Missouri Lateral Project is a new, 12-inch-diameter steel NGL pipeline that originates at the Targa Badlands, L.L.C. Little Missouri Natural Gas Processing Plant in McKenzie County, North Dakota and terminates at an interconnection with ONEOK's planned Demicks Lake NGL Pipeline and with ONEOK's existing Garden Creek to Riverview NGL Pipeline.

Milestone	Footage Completed	% Complete	Footage Complete (Since Last Report)	% Complete (Since Last Report)
Right of Way Clearing	57,166	99%	2,338	4%
Right of Way Grading	57,166	99%	2,338	4%
Stringing	57,166	99%	11,172	19%
Bending	57,166	99%	11,890	20%
Welding	57,166	99%	19,672	34%
Coating	57,166	99%	49,800	86%
Ditching	48,969	85%	16,283	28%
Lowering	47,792	83%	40,506	70%
Backfill	11,200	19%	11,200	19%
Tie-in	16,010	28%	16,010	28%
Hydro test	0	0%	0	0%
Right of Way Cleanup	0	0%	0	0%

Activity for the Month

Primary activities for this period included: ROW clearing, ROW grading, pipe stringing, pipe bending, mainline welding, coating of girth welds, ditching, pipe lowering in, backfill, tie-ins, and road bore and HDD set up.

Comments

Name	Report Date
Blake Holland	8/15/2019