

**ONEOK Bakken Pipeline, L.L.C. Little Missouri Lateral  
Project Monthly Construction Progress Report**



**Period: August 16, 2019 - September 25, 2019**

**Case No. PU-19-85**

Contact List	Name	Company	Phone
Project Manager	Blake Holland	ONEOK	(918) 732-4888
Environmental Project Manager	Edwin Zedaker	ONEOK	(918) 595-1783
Construction Director	Rex Ramage	ONEOK	(918) 588-7519
Constr. Coordinator	Dub Jeffrey	ONEOK	(903) 815-7944
Chief Inspector	James Martin	Onshore QCS	(907) 299-1498
Environmental Inspector	Matt Piescher	ERM	(320) 336-9303

**Project Description**

The Little Missouri Lateral Project is a new, 12-inch-diameter steel NGL pipeline that originates at the Targa Badlands, L.L.C. Little Missouri Natural Gas Processing Plant in McKenzie County, North Dakota and terminates at an interconnection with ONEOK's planned Demicks Lake NGL Pipeline and with ONEOK's existing Garden Creek to Riverview NGL Pipeline.

Milestone	Footage Completed	% Complete	Footage Complete (Since Last Report)	% Complete (Since Last Report)
Right of Way Clearing	57,600	100%	434	1%
Right of Way Grading	57,600	100%	434	1%
Stringing	57,600	100%	434	1%
Bending	57,600	100%	434	1%
Welding	57,600	100%	434	1%
Coating	57,600	100%	434	1%
Ditching	57,600	100%	8,631	15%
Lowering	57,600	100%	9,808	17%
Backfill	57,600	100%	46,400	81%
Tie-in	57,600	100%	41,590	72%
Hydro test	57,600	100%	57,600	100%
Right of Way Cleanup	57,600	100%	57,600	100%

**Activity for the Month**

Primary activities for this period included: ditching, pipe lowering in, backfill, tie-ins, mainline hydrotest, and ROW cleanup. The pipeline was successfully hydrotested and commissioned. Final ROW cleanup activities, including soil decompaction and restoration, are ongoing. Recent weather has slowed progress on final ROW cleanup.

**Comments**

The Little Missouri Lateral pipeline was successfully hydrotested and commissioned during this reporting period.

Name	Report Date
Blake Holland	9/26/2019