

Merricourt Wind Farm Monthly Meeting November – 2020 Summary



TABLE OF CONTENTS

1. **EXECUTIVE SUMMARY & SITE SCHEDULE**
 - High Level Summary of Month in Review
 - Contractual Milestones
 - Review Schedule
2. **SITE SAFETY & ENVIRONMENT**
 - Review Recordable Incidents, First Aids, Near Misses, Good Catches and Proactive Safety Measures
 - Address any Environmental Items
3. **CURRENT STAFFING LEVELS**
 - Review Previous Month Staffing Levels
4. **MAJOR EQUIPMENT ON SITE**
 - Review Major Equipment from Previous Month
5. **QUALITY CONTROL REVIEW**
 - Stats Update and Documentation Review.
6. **LANDOWNER & LOCAL COMMUNITY ISSUES**
 - Discuss Conversations / Concerns
7. **CRITICAL ISSUES**
 - Open Discussion
8. **ADDITIONAL DISCUSSION ITEMS**
 - Open Discussion
9. **PROJECT PHOTOS**

ATTACHMENTS

- Attachment #1 Summary Schedule
- Attachment #2 Detailed Schedule

1. EXECUTIVE SUMMARY

Summary:

- The 5th & 6th Guaranteed Mechanical Completions Milestones
- Energization of Circuits 5, 6, 3 & 4
- Walkdown & MCC 's received for T34 & T81
- Vestas Tooling Returns

Contractual Milestones:

- Contractor Mobilization 2019
 - Planned: 7/29/2019
 - Actual: 8/8/2019
- Substantial Completion Foundations
 - Planned: 6/15/2020
 - Actual: 7/13/2020
- Substantial Completion O&M Building
 - Planned: 5/5/2020
 - Actual: 9/30/2020

NOTES

- Contractor Mobilization 2020
 - Planned: 5/6/2020
 - Actual: 4/30/2020
- Guaranteed Mechanical Completion
 - Planned: 10/28/2020
 - Actual: 11/24/2020
- Guaranteed Circuit Completion
 - Planned: 10/27/2020
 - Actual: 11/24/2020
- Guaranteed Substantial Completion
 - Planned: 10/31/2020
 - Actual: TBD
- Final Completion
 - Planned: 11/13/2020
 - Actual: TBD

Schedule Review & Questions:

- Circuit 2:
 - Complete
- Circuit 1:
 - Complete
- Circuit 6:
 - Complete
- Circuit 5:
 - Complete
- Circuit 3:
 - Complete
- Circuit 4:
 - Complete
- Anticipated date for Spring Reclaim: 06/01/2021

2. SITE SAFETY & ENVIRONMENTAL

This project has worked **08** days without a recordable incident, **381** days without a lost time incident, **21** days without a first aid incident and **33** days without an equipment or property damage.

- COVID screenings continuing daily.
 - No new active cases
- No incidents occurred on site for the month of November

RECORDABLES

- None to report.

FIRST AIDS

- None to report.

NOTES

EQUIPMENT/PROPERTY INCIDENTS

- None to report.

SWPPP/SPCC/ENVIRONMENTAL

- SWPPP is on pause until spring construction activities resume.

3. NOVEMBER STAFFING LEVELS

- EDF: 4
- OTP: 1
- Wanzek Management: 6
- Wanzek Craft: 15

4. MAJOR EQUIPMENT ON SITE

- Forklift/Loader
- Construction Offices

5. QUALITY CONTROL

- Two meetings per day (M-F) are taking place (POD & EOD) to discuss status to mechanical completion and circuit energization.
- Turnover Books
 - All MC Certs completed as of 11/24/2020
 - As-Builds in progress
 - Job Book Turnover

6. LANDOWNER & LOCAL COMMUNITY ISSUES

- Encouraging Employees to limit exposure in public.
- Worked out issues with Gary Grosz & Jesse Smith

7. CRITICAL ISSUES

- Surge arrestors needing to be swapped out on 24 dead end towers.
- Fault indicator needing to be swapped out
- CT needing to be replaced at T81
- Met Tower transformer installation

8. ADDITIONAL DISCUSSION ITEMS

- Open Forum.
- Future Monthly Meetings?

9. PROJECT PHOTO

NOTES



NOTES