

Hamre, John G.

From: Tammy Schwenn <Tammy.Schwenn@edf-re.com>
Sent: Wednesday, July 7, 2021 5:58 PM
To: -Info-Public Service Commission
Cc: 'Matt H. Retka'; sara.bergan; Harvey McMahon; mbring; John Papasergia; David Cliff; Westergard, Carol; Chris Harris; Devon Olson
Subject: Case No. PU-19-144 June 2021 Update

***** **CAUTION:** This email originated from an outside source. Do not click links or open attachments unless you know they are safe. *****

RE: Case # PU-19-144
Merricourt Wind Project
6510 88th St SE
Kulm, ND 58456

Please see below for the June Monthly Construction Update at Merricourt Wind Project, please let me know if you have any questions.

Safety: No property damages or injuries occurred.

Manpower: 11 Wanzek Crew members

Merricourt will be completed without clearing any trees or shrubs during construction.

Production: continued reclaiming top soil on WTG sites, also started removing aggregate from the laydown yard and radii. WTG sites completed to end of June 69, beauty rings completed at the end of June 67. Tractor and disc have been working behind dozers to prep top soil for seed placement.

Thank You,

Tammy Schwenn
Construction Coordinator

(701) 269-4405

Tammy.Schwenn@edf-re.com