

Hamre, John G.

From: Tammy Schwenn <Tammy.Schwenn@edf-re.com>
Sent: Tuesday, August 17, 2021 12:13 PM
To: -Info-Public Service Commission
Cc: 'Matt H. Retka'; sara.bergan; Harvey McMahon; mbring; John Papasergia; Westergard, Carol; Devon Olson; David Cliff
Subject: Case No. PU-19-144 July 2021 Update

***** **CAUTION:** This email originated from an outside source. Do not click links or open attachments unless you know they are safe. *****

Please see below for July monthly Construction Update at Merricourt wind Project.

Safety: No property damages or injuries occurred.

July monthly progress:

During the month of July Wanzek completed top soil reclamation and decompaction across all WTG site, corridors and the laydown yard. Wanzek completed all remaining WTG beauty ring and spur road installation. Wanzek applied aggregate to the county roads where directed by county. Wanzek hauled over burden materials to Strata aggregate pit. Wanzek removed remaining state and county intersection modifications and had the state view the state locations prior to applying seed. Wanzek's seeding subcontractor Landstar started and finished seeding of all project locations during the month of July. Wanzek's fencing subcontractor completed their open fencing related work in July. Wanzek accompanied OTP/EDF to several site drives to generate and sign off project remaining punch items which also was closed out during the month of July.

On-Site work at Merricourt is now complete.

Thank You,

Tammy Schwenn
Construction Coordinator

(701) 269-4405

Tammy.Schwenn@edf-re.com