



Dakota Access Pipeline Optimization Project
Construction Status Report as of April 9, 2021

Case Number: PU-14-842
through

Contact	Title	Phone	Email
Chris Srubar	Project Manager	713-989-2879	Christopher.Srubar@energytransfer.com

Facilities Construction

This Month's Activities
Emmons County Pump Station: Foundation installation: 90% complete. Pumps and motors have been received and set on their foundation. Continuing to receive material including pump building material, prefabricating piping, valves, surge tank material, and instrumentation.
Surge tank erection: 30% Currently installing 4th shell ring and welding ongoing.
Large bore piping installation: 12% Setting pump header and interconnect piping to and from equipment in the pump building