

January 14, 2021

VIA HAND-DELIVERY

Mr. Steve Kahl
Interim Executive Secretary
North Dakota Public Service Commission
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480

**Re: Dakota Access, LLC
Monthly Status Report
Case No. PU-14-842**


Dear Mr. Kahl:

Please find enclosed for filing in the above-referenced matter an original and five (5) copies of the Monthly Status Report as of January 13, 2021, submitted on behalf of Dakota Access, LLC.

A disk containing the above-referenced document in PDF format is also provided.

Should you have any questions, please advise.

Sincerely,



LAWRENCE BENDER

LB/kl

Enclosures

71921495 v1

129 PU-19-204 Filed 01/14/2021 Pages: 2
Dakota Access Pipeline Pump Station Progress Report - ending Jan. 13, 2021
Dakota Access, LLC



Dakota Access Pipeline Optimization Project
Construction Status Report as of January 13, 2021
Case Number: PU-14-842

Contact	Title	Phone	Email
Chris Srubar	Project Manager	713-989-2879	Christopher.Srubar@energytransfer.com

Facilities Construction

This Month's Activities
<p>Emmons County Pump Station: Major site work and grading is complete and permanent fencing is installed. Deep foundations and helical pile installation is complete. Pump block foundations have been poured and concrete installation continues in the pump building and major equipment areas of the facility as of this reporting period. Site prep and preparing to receive major equipment and piping in the forthcoming weeks. Installation of major equipment during spring months. Silt fence and all erosion control devices continue to be inspected and maintained on a daily basis. Permanent ingress/egress from North Dakota Highway 13 to the facility has been installed.</p>