



# Weekly Construction Progress Report

Case #: PU-19-283  
Project: Bear Creek II  
Week Ending: November 3, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
<b>Bear Creek II:</b> Plant pad has been leveled. Continue to dig and pour foundations. Continue drilling helical piers. Continue tying rebar. Continue to receive equipment at site. Contractor are currently mobilizing mechanical craft to site.

Significant Work Activity for Next Week
<b>Bear Creek II:</b> Continue foundations. Continue drilling piers and tying rebar. Continue to receive equipment to site. Start piping welding.

Demicks Lake Completion Percentiles	
Demicks Lake II	
Description	% Complete
Overall Construction	30%
Civil	12%
Mechanical	0%
I&E Installation	0%

Project Site Safety
None

Comments
None

Signatory	Date
Jeff Hammond	11/08/19