



Weekly Construction Progress Report

Case #: PU-19-283
Project: Bear Creek II
Week Ending: November 17, 2019

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Bear Creek II: Continue to dig and pour foundations. Continue drilling helical piers. Continue tying rebar. Continue to receive equipment at site. Began mechanical welding.

Significant Work Activity for Next Week
Bear Creek II: Continue foundations. Continue drilling piers and tying rebar. Continue to receive equipment to site. Continue piping welding.

Demicks Lake Completion Percentiles	
Demicks Lake II	
Description	% Complete
Overall Construction	18%
Civil	35%
Mechanical	0%
I&E Installation	0%

Project Site Safety
None

Comments
Correction made to the overall construction number reported.

Signatory	Date
Jeff Hammond	11/22/19