



Weekly Construction Progress Report

Case #: PU-19-283
Project: Bear Creek II
Week Ending: February 02, 2020

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
Bear Creek II: Continue to dig and pour foundations. Continue tying rebar. Continue to receive equipment at site. Continue mechanical welding. Continue setting equipment.

Significant Work Activity for Next Week
Bear Creek II: Continue foundations. Continue drilling piers and tying rebar. Continue to receive equipment to site. Continue piping welding. Continue setting equipment.

Demicks Lake Completion Percentiles	
Demicks Lake II	
Description	% Complete
Overall Construction	35%
Civil	62%
Mechanical	19%
I&E Installation	0%

Project Site Safety
None

Comments
None

Signatory	Date
Jeff Hammond	2/07/20