



# Weekly Construction Progress Report

Case #: PU-19-283  
Project: Bear Creek II  
Week Ending: March 01, 2020

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Jesse Soto	OPD	---	832-312-0145
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
<b>Bear Creek II:</b> Continue to dig and pour foundations. Continue tying rebar. Continue to receive equipment at site. Continue mechanical welding. Continue setting equipment.

Significant Work Activity for Next Week
<b>Bear Creek II:</b> Continue foundations. Continue drilling piers and tying rebar. Continue to receive equipment to site. Continue piping welding. Continue setting equipment.

Bear Creek Completion Percentiles	
Bear Creek II	
Description	% Complete
Overall Construction	41%
Civil	68%
Mechanical	31%
I&E Installation	0%

Project Site Safety
None

Comments
Frost Law road restrictions have begun and will limit heavy equipment deliveries until lifted

Signatory	Date
Jeff Hammond	3/06/20