



# Weekly Construction Progress Report

Case #: PU-19-283  
Project: Bear Creek II  
Week Ending: May 17, 2020

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Garrett Lyssy	OPD	---	281-371-5946
Const. Mgr.	Mike Hall	OPD	---	281-739-3486
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Week's Activities
<b>Bear Creek II:</b> Finished pier foundations for skids and equipment. Continue to receive equipment at site. Continue setting equipment. Began inventory catalog and turnover from contractor.

Significant Work Activity for Next Week
<b>Bear Creek II:</b> Continue to receive equipment at site. Continue setting equipment. Continue inventory catalog and turnover from contractor.

Bear Creek Completion Percentiles	
Bear Creek II	
Description	% Complete
Overall Construction	50%
Civil	79%
Mechanical	43%
I&E Installation	6%

Project Site Safety
None

Comments
ONEOK has paused the 200 million cubic feet per day (MMcf/d) Bear Creek natural gas processing plant expansion and related infrastructure in the Williston Basin.

Signatory	Date
Jeff Hammond	5/21/20