



Monthly Construction Progress Report

Case #: PU-19-283
Project: Bear Creek II
Monthly Report: April 2021

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Brooke Hemphill	OPD	---	346-387-0451
Const. Mgr.	Oscar Franco	OPD	---	342-257-6276
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Month's Activities
<p>Bear Creek II: Project was approved for restart and mobilization began at the beginning of April. At the end of the month there were 140 contractors at site. Activities included:</p> <ol style="list-style-type: none"> 1. Setting the construction office trailers and lunch/meeting tents. 2. Detailed inventory and inspection of equipment that was left at site during the construction pause. 3. Installation of foundations and steel for remaining pipe racks 4. Begin welding remaining pipe 5. Begin installation of cable tray 6. Begin installation of grounding grid 7. Biweekly inspection of environmental and stormwater controls

Significant Work Activity for Next Month
<p>Bear Creek II: Receive compressor building steel at site and begin building construction. Continue welding, grounding, cable tray and pipe rack work. Start pulling electrical and control cable.</p>

Bear Creek Completion Percentiles	
Bear Creek II	
Description	% Complete
Overall Construction	55%
Civil	85%
Mechanical	49%
I&E Installation	8%

Project Site Safety
No recordable of first aid injuries.

Comments
ONEOK publicly announce on the first quarter earnings release that the 200 million cubic feet per day (MMcf/d) Bear Creek natural gas processing plant expansion and related infrastructure in the Williston Basin has been approved and will complete in Q4 of 2021.

Signatory	Date
Jeff Hammond	5/11/21

