



# Monthly Construction Progress Report

**Case #:** PU-19-283  
**Project:** Bear Creek II  
**Monthly Report:** May 2021

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Brooke Hemphill	OPD	---	346-387-0451
Const. Mgr.	Oscar Franco	OPD	---	342-257-6276
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Month's Activities
<p><b>Bear Creek II:</b> At the end of the month there were 204 contractors at site. Activities included:</p> <ol style="list-style-type: none"> <li>1. Continuing installation of foundations and steel for remaining pipe racks (95% complete)</li> <li>2. Continue welding pipe (57% complete)</li> <li>3. Continue installation of cable tray (69% complete)</li> <li>4. Continue installation of grounding grid (74% complete)</li> <li>5. Began steel erection of compressor buildings</li> <li>6. Biweekly inspection of environmental and stormwater controls</li> </ol>

Significant Work Activity for Next Month
<p><b>Bear Creek II:</b> Start power and control cable pulls in the pipe rack. Test MCC transformers. Begin pressure testing sections for the plant. Continue welding, grounding, cable tray and pipe rack work. Continue compressor building erection.</p>

Bear Creek Completion Percentiles	
Bear Creek II	
Description	% Complete
Overall Construction	59%
Civil	85%
Mechanical	56%
I&E Installation	20%

Project Site Safety
No recordable injuries and one first aid incident for cut to finger.

Comments
High winds and rain slowed activities at the end of May.

Signatory	Date
Jeff Hammond	6/04/21