



Monthly Construction Progress Report

Case #: PU-19-283
Project: Bear Creek II
Monthly Report: June 2021

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Brooke Hemphill	OPD	---	346-387-0451
Const. Mgr.	Oscar Franco	OPD	---	342-257-6276
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Month's Activities
<p>Bear Creek II: At the end of the month there were 250 contractors at site. Activities included:</p> <ol style="list-style-type: none"> 1. Finished installation of foundations and steel for remaining pipe racks (100% complete) 2. Continue welding pipe (71% complete) 3. Continue installation of cable tray (91% complete) 4. Continue installation of grounding grid (98% complete) 5. Completed the programming Factory Acceptance Testing 6. Finished steel erection of compressor, stabilizer, and instrument air buildings 7. Biweekly inspection of environmental and stormwater controls

Significant Work Activity for Next Month
<p>Bear Creek II: Tie ins connections to existing plant scheduled for maintenance shutdown in early July. Install new DCS server and software. Start the instrumentation loop check out process. Continue power and control cable pulls in the pipe rack. Continue instrumentation terminations. Continue piping pressure testing sections for the plant. Continue welding, grounding, cable tray and pipe rack work. Continue compressor, stabilizer, and instrument air building wall panels.</p>

Bear Creek Completion Percentiles	
Bear Creek II	
Description	% Complete
Overall Construction	68%
Civil	90%
Mechanical	68%
I&E Installation	39%

Project Site Safety
Completed 11 weeks since remobilization with no recordable injuries. One first aid incident for cut to hand.

Comments
High winds and rain slowed lifting activities in June

Signatory	Date



Jeff Hammond	7/09/21
--------------	---------