



Monthly Construction Progress Report

Case #: PU-19-283
Project: Bear Creek II
Monthly Report: July 2021

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Brooke Hemphill	OPD	---	346-387-0451
Const. Mgr.	Oscar Franco	OPD	---	342-257-6276
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Month's Activities
<p>Bear Creek II: At the end of the month there were 282 contractors at site. Activities included:</p> <ol style="list-style-type: none"> 1. Completed tie ins with Bear Creek I plant during shutdown 2. Set Inlet Pig receivers for gathering lines 3. Continue welding pipe (78% complete) 4. Completed the Gas Chromatograph building Factory Acceptance Testing 5. Started erecting wall and roof panels on residue, stabilizer, and instrument air compressor buildings 6. Energized Power distribution center from substation. 7. Set up DCS server and software in preparation of instrumentation loop checks 8. Started contractor instrument loop checks. 9. Continue Biweekly inspection of environmental and stormwater controls

Significant Work Activity for Next Month
<p>Bear Creek II: Install new DCS server and software. Start the instrumentation loop check out process. Continue power and control cable pulls in the pipe rack. Continue instrumentation terminations. Continue piping pressure testing sections for the plant. Continue welding, grounding, cable tray and pipe rack work. Continue compressor, stabilizer, and instrument air building wall panels. Begin Vendor package equipment prestart checkouts.</p>

Bear Creek Completion Percentiles	
Bear Creek II	
Description	% Complete
Overall Construction	77%
Civil	94%
Mechanical	76%
I&E Installation	57%

Project Site Safety
Completed 15 weeks since remobilization with no recordable injuries. One first aid incident for rolled ankle on loose scoria.

Comments
None



Signatory	Date
Jeff Hammond	8/12/21