



Monthly Construction Progress Report

Case #: PU-19-283
Project: Bear Creek II
Monthly Report: August 2021

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Brooke Hemphill	OPD	---	346-387-0451
Const. Mgr.	Oscar Franco	OPD	---	342-257-6276
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Month's Activities
<p>Bear Creek II: At the end of the month there were 308 contractors at site. Activities included:</p> <ol style="list-style-type: none"> 1. Continue welding pipe (93% complete) 2. Worked on interconnecting piping for gathering, NGL, and Residue. 3. Continued to pull motor and control wire throughout the plant (88% complete) 4. Finished erecting wall and roof panels on residue, stabilizer, and instrument air compressor buildings. 5. Energized transformers and motor control center. 6. Continued contractor instrument loop checks and started operations checks. (27% complete) 7. Continue Biweekly inspection of environmental and stormwater controls

Significant Work Activity for Next Month
<p>Bear Creek II: Continue the instrumentation loop check out process. Continue power and control cable pulls in the pipe rack. Continue instrumentation terminations. Finish piping pressure testing sections for the plant. Finish welding, grounding, cable tray and pipe rack work. Finish trim work on compressor, stabilizer, and instrument air building wall panels. Continue with Vendor package equipment prestart checkouts and motor runs. Begin system walkdown checks and punch listing.</p>

Bear Creek Completion Percentiles	
Bear Creek II	
Description	% Complete
Overall Construction	88%
Civil	97%
Mechanical	91%
I&E Installation	80%

Project Site Safety
Completed 19 weeks since remobilization with no recordable injuries.

Comments
None

Signatory	Date



Jeff Hammond	9/07/21