



Monthly Construction Progress Report

Case #: PU-19-283
Project: Bear Creek II
Monthly Report: September 2021

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Brooke Hemphill	OPD	---	346-387-0451
Const. Mgr.	Oscar Franco	OPD	---	342-257-6276
Proj. Manager	Jeff Hammond	ONEOK	918-246-4701	918-740-7666

Brief Description of Month's Activities
<p>Bear Creek II: At the end of the month there were 273 contractors at site. Activities included:</p> <ol style="list-style-type: none"> 1. Continue welding pipe (99% complete) 2. Completed interconnecting piping for gathering, NGL, and Residue. 3. Completed motor and control wire throughout the plant 4. Continued contractor instrument loop checks and started operations checks. (90% complete) 5. Complete Vendor package equipment checkouts and motor runs. 6. Completed piping pressure testing 7. Began system walkdowns and punch listing 8. Continue Biweekly inspection of environmental and stormwater controls

Significant Work Activity for Next Month
<p>Bear Creek II: Complete the instrumentation loop check out process. Complete the Site Acceptance Testing (SAT) on the DCS and Safety programming. Complete system walkdown checks and punch listing. Pour concrete walkways and level gravel on process surface. Complete plant and turnover to operations for startup and commissioning.</p>

Bear Creek Completion Percentiles	
Bear Creek II	
Description	% Complete
Overall Construction	97%
Civil	99%
Mechanical	98%
I&E Installation	95%

Project Site Safety
Completed 23 weeks since remobilization with no recordable injuries.

Comments
Plant is expected to be Mechanically Complete in October. It will be turned over to Operations for startup.

Signatory	Date
Jeff Hammond	10/08/21



--	--