

Thompson, Pamela J.

From: Chad Barnes <cbarnes@swca.com>
Sent: Friday, July 30, 2021 4:09 PM
To: -Info-Public Service Commission
Cc: Zachary Peterson; jantognazzi@keitu.com; Renfandt, Adam L.; forrest.hudson@denbury.com; wmann@crowleyfleck.com; Rusty Shaw; Jim Dawson; Bernie Campbell; Bill Atchison
Subject: Denbury Pipeline July 2021 NDPSC Monthly Status Report

******* CAUTION:** This email originated from an outside source. Do not click links or open attachments unless you know they are safe. *********

Per the State of North Dakota Public Service Commission's Certification (Case No. PU-19-294) Item 10, this email serves as the monthly status report for Denbury's CHSU Lateral CO₂ Pipeline Project.

The horizontal directional drill of Little Beaver Creek (Milepost 12.4) is in progress. The pilot hole was successfully installed, and bore pipe has been strung and welded.

Test heads for hydrostatic testing are being built today. Welding on the test heads should occur within the next 2 weeks, as well as possibly filling the pipe for testing.

The only other activities in July on the ND section of Spread 3 have been:

- Clearing: Complete MP 11.77 – 16.05 and MP 17.22 – 17.54
- Grading: Complete MP 9.97 – 16.05 and MP 17.22 – 17.54. Zach Peterson (Keitu Engineers and Consultants, Inc.) has been assigned as PSC's third-party inspector for this project. Mr. Peterson conducted an inspection of topsoil stripping/segregation.
- Installation of road approaches
- Line locates/pot holing are ongoing

One spill occurred at Milepost 17.25 (910+84), which consisted of hydraulic oil (less than one gallon).

No significant injuries to date.

Please let me know if you have any questions.

Thank you,

Chad Barnes
Senior Project Manager

SWCA Environmental Consultants
Cell: 970-420-0333
cbarnes@swca.com