

Hamre, John G.

From: Chad Barnes <cbarnes@swca.com>
Sent: Thursday, September 30, 2021 10:32 AM
To: -Info-Public Service Commission
Cc: Zachary Peterson; jantognazzi@keitu.com; Renfandt, Adam L.;
forrest.hudson@denbury.com; wmann@crowleyfleck.com; Rusty Shaw; Jim Dawson;
Bernie Campbell (bernie.env@gmail.com); Bill Atchison
Subject: Denbury Pipeline September 2021 NDPSC Monthly Status Report

******* CAUTION:** This email originated from an outside source. Do not click links or open attachments unless you know they are safe. *********

Per the State of North Dakota Public Service Commission's Certification (Case No. PU-19-294) Item 10, this email serves as the monthly status report for Denbury's CHSU Lateral CO₂ Pipeline Project.

Activities that were completed in September, 2021 on the ND section of Spread 3 are outlined below:

- Zero significant injuries
- HDD/horizontal bores: 100% Complete
- Line locates/pot holing: 100% Complete
- Clearing: 100% Complete
- Grading: 100% Complete
- Trenching: 100% Complete
- Lowering In: 100% Complete
- Tie-ins: 100% Complete including all wetlands and waterbodies
- Backfill: Approximately 95% Complete (only test lead locations and slurry fill locations at foreign line crossings remaining)
- Spills: 574+04 (MP10.87) Hydraulic Spill 9/04/21 (5 gallons), 904+60 (MP17.13) Line Strike 9/13/21, several barrels

Please let me know if you have any questions.

Thank you,

Chad Barnes
Senior Project Manager

SWCA Environmental Consultants
Cell: 970-420-0333
cbarnes@swca.com