

Project Title: Tioga Gas Plant Debottlenecking Project
 PU-19-308/PU-10-120

Reporting Date: **November 25th, 2019**

1. Project Overview

Project Managers: Hector Marin
Project Location: Tioga Gas Plant, Tioga ND

2. Summary of Progress

2.1. Key Accomplishments since last reporting

- *11/18/2019 to 11/24/19*
 General Contractor mobilized on 11/18.
 Rebar, anchor bolts, rings received on 11/19.
 Started hydro-vac excavation for equipment foundation on 11/20. Hydro-vac in progress.
 Installed two (02) drilled piers rebar/cages on 11/24.

2.2. Major Activities Planned for next reporting

- Continue with hydro-vac excavation for equipment foundation.
- Continue tying rebar cages ring for the main pipe rack concrete foundations.
- Continue with rebar cages installation for equipment foundation.
- Complete laying rig mats in east drainage ditch (within TGP fence) for drill rig to access the DP's on south part of pipe rack

3. Project Schedule Summary

Milestones	Planned Date	Revised Date	Actual Date	Comments
Mobilize contractor	18-Nov-19		18/11/2018	
Start hydro vac excavation	20-Nov-19		20/11/2019	
Fire water line installation	9-Dec-19			
Equipment foundation	18-Dec-19			
Helical Piles Installation	20-Dec-19			
Clean & demob	20-Jan-20			

3.1. Schedule Comments

- Construction progress on track