

Project Title: Tioga Gas Plant Debottlenecking Project
PU-19-308

Reporting Date: **December 2nd, 2019**

1. Project Overview

Project Managers: Hector Marin
Project Location: Tioga Gas Plant, Tioga ND

2. Summary of Progress

2.1. Key Accomplishments since last reporting

11/25/2019 to 12/01/19

- Drilled and poured two (02) concrete piers.
- Rebar crew continued tying the Rebar cages for the main pipe rack piers.
- Continued hydro-vac excavation for equipment foundation.
- Installed two (02) drilled piers rebar/cages on 11/27.

2.2. Major Activities Planned for next reporting

- Continue with hydro-vac excavation for equipment foundation.
- Continue tying rebar cages ring for the main pipe rack concrete foundations.
- Continue with rebar cages installation for equipment foundation.
- Start open cut of the south leg of the FW loop and take to depth.

3. Project Schedule Summary

Milestones	Planned Date	Revised Date	Actual Date	Comments
Mobilize contractor	18-Nov-19		18/11/2018	
Start hydro vac excavation	20-Nov-19		20/11/2019	
Fire water line installation	9-Dec-19			
Equipment foundation	18-Dec-19			
Helical Piles Installation	20-Dec-19			
Clean & demob	20-Jan-20			

3.1. Schedule Comments

- Construction progress on track